

Protective Fencing

To be erected prior to the commencement of all works on site, and retained in place throughout construction.
Default specification: To comprise either 2.4m wooden site hoarding, or a 2.3m high scaffolding framework comprising of vertical and horizontal framework, well braced to resist impacts, with uprights to be spaced at a maximum of 3.0m intervals and driven into the ground by a minimum of 600mm. On to this, standard anti-climb welded mesh panels are to be securely fixed to each other with at least two scaffold clamps and to the scaffold framework with wire.
Secondary Specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-tamper couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabilizer struts, which should be attached to a base plate and secured with ground pins.
 All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

Ground Protection

New temporary ground protection should be capable of supporting any traffic entering or using the site without being distorted or causing compaction of underlying soil.

Note The ground protection might comprise one of the following:

- a) for pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven scaffold frame, as to form a suspended walkway, or on top of a proprietary system (e.g. 100mm depth of woodchip), laid onto a geotextile membrane;
- b) for pedestrian-operated plant up to a gross weight of 2t, proprietary inter-linked ground protection boards placed on top of a compression-resistant layer (e.g. 150mm depth of woodchip), laid onto a geotextile membrane;
- c) for wheeled or tracked construction traffic exceeding 2 t gross weight, an alternative system (e.g. proprietary system or pre-cast reinforced concrete slabs) to an engineering specification designed in conjunction with arboricultural advice, to accommodate the likely loading to which it will be subjected.

Hard Surfacing Removal

Removal of and or replacement of hard surfacing situated either partially or completely within the RPAs of retained trees shall be undertaken with care and under the direct on-site arboricultural supervision as these areas are likely to contain roots.
 Where this is necessary the wearing course will be broken up using a hand held pneumatic breaker, hand tools and a wheel barrow to break up and remove the surfacing. If it is necessary to remove the sub base this is to be undertaken using hand tools such as a fork to loosen the material and removed using shovels and wheels barrows.
 In some situations and at the discretion of the arborist it may be possible to use an excavator using a hydraulic breaker and suitably sized toothless grading bucket. If an excavator is to be used it must be situated outside of the RPAs, on top of the hard surfacing working away from the RPAs or from ground boarding.
 Which ever system is used there is to be NO disturbance of the soil beneath. If roots are found they are to be covered over with damp hessian and a layer of either sharp sand, wood chip or top soil to prevent desiccation.

Supervised Excavation

Excavation within the RPAs will be initially undertaken by hand under direct on-site arboricultural supervision to a minimum of 600mm deep of any excavation, whether for proposed foundations, hard surfacing or underground services. The soil is to be loosened with the use of a fork or pick and then cleared with the aid of an air-spade and air-vac. All roots to be cut will be cleanly severed with the use of a hand saw or secateurs. The edge of the excavation closest to the retained trees will be covered over with damp hessian to prevent drying out, and where necessary be shuttered to prevent soil collapse or contamination by concrete. If appropriate soil beneath the depth 600mm may be sheet piled, regular piled or individual piles. Any deeper excavations may be undertaken by a machine provided it works from outside of the RPA or has appropriate ground protection in place to move and work upon.

Supervised demolition

Demolition of existing structures and foundations situated either partially or completely within RPAs of retained trees shall be undertaken with care and under the direct on-site arboricultural supervision as these areas are likely to contain roots.
 Where it is necessary for the foundations to be removed they are to only be removed where critical to the proposed development and to the minimum depth required. The foundations will be broken up using a hand held pneumatic breaker, hand tools and a wheel barrow to break up and remove the surfacing. In some situations and at the discretion of the arborist it may be possible to use an excavator using a hydraulic breaker and suitably sized toothless grading bucket. If an excavator is to be used it must be situated outside of the RPAs, on top of the hard surfacing working away from the RPAs or from ground boarding. If it is likely that there will be any collapse of the soil within the rooting environment excavation is to be stopped immediately and the trench is to be shored up to prevent loss of the rooting environment.
 Which ever system is used there is to be NO disturbance of the soil on the tree side of the foundations. If roots are found they are to be covered over with damp hessian and a layer of either sharp sand, wood chip or top soil to prevent desiccation.

Arboricultural Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection areas. This will include:



1. Pre start meeting.
2. Location of protective measures.
3. Supervised demolition of gate post within RPA of group no. G2.
4. Supervised excavation for replacement of wearing course on driveway within RPAs of groups nos. G1 & G2.
5. Any excavations within or adjacent to RPAs, including foundations, hard surfacing or underground services.
6. Removal of protective measures.
7. Sign off by project arboriculturalist.

Arboricultural Method Statement

Please refer to Arbtch Consulting Ltd. Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the the development maybe implemented without detriment to retained trees.

Tree Protection Area
KEEP OUT
 Do not move this fence

(TOWN & COUNTRY PLANNING ACT 1990)
TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER.
CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION
ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY





Arboricultural supervision:
 Demolition of existing gate post within or adjacent to the RPA of retained group G2.

Arboricultural supervision:
 Supervised excavation for the replacement of the wearing course within the RPAs of retained groups G1 & G2.

Ground protection:
 The existing hard surface will be retained to act as ground protection within the RPAs of retained groups 1 & 2 for the duration of the development. If removed this should be done under direct arboricultural supervision and replaced with temporary ground boarding.

Protective fencing



Arboricultural Impacts

Impacts	Nos. of trees
Trees to be removed	0
Groups to be removed	0
Trees with proposed incursions into RPAs	0
Groups with proposed incursions into RPAs	0
Trees that will require pruning	0
Groups that will require pruning	0

Rev: Date: Notes:



Unit 3, Well House Barns, Chester, CH4 0DH
 www.arbtch.co.uk, email@arbtch.co.uk, 01244 660558

Project:
Arlington Works,
21-27 Arlington Road,
Twickenham,
Middlesex,
TW1 2BB

Client:
Sharpe Refinery Service Ltd

Drawing:
Tree Protection Plan

Based on:
4768_3_10_P6

Drawing No:
Arbtch TPP 01

Rev:
A


Date:
July 2018

Scale:
1:200 @ A1

Drawn:
AJN

Key:

Tree Nos.:	1	Tree Canopies:	(Green outline)	Trunks:	(Black circle)
RPAs:	(Red dashed line)	Category 'B' trees:	(Blue dot)	Existing site features:	(Black outline)
Proposed site features:	(Blue outline)	Protective fencing:	(Red line)	Ground protection:	(Blue hatched area)
Supervised demolition:	(Blue dotted area)	Supervised excavation:	(Yellow hatched area)		



All dimensions should be checked on site. No dimensions are to be scaled from this drawing.
 Please notify us of any discrepancies found. Arbtch Consulting Ltd. cannot be held responsible for inaccuracies in the base drawing in which this plan is based.
 This drawing is designed to reflect the principles of the layout or design only, and relates only to the protection of trees.
 This drawing is not to be read as a definitive part of the engineering or construction design or method statement. An architect or structural engineer should be consulted over any matters of construction, detailing or specification, and for any standards or regulatory requirements relating to proposed structures, hard surfacing or underground services.
 This drawing was produced in colour - a monochrome copy should not be relied upon.
 © Arbtch Consulting Ltd. 2013